

Bluff Street Bridge Construction Progress
July 23, 2013

Work Performed In The Past Two Weeks (July 8th to July 19th):

During the week of July 8, 2013 the Contractor, Thibeault Corporation of NE (Thibeault):

- Installed (1) 45-degree elbow, and Fifty-Four-Eight feet of the proposed 24" water line under Hittyty Brook.
- Performed Maintenance on the erosion control and storm water pollution prevention devices

During the weeks of July 15, 2013, Thibeault:

- Dug a test pit over the existing raw water transmission line to determine depth of fill at proposed tie in point.
- Installed (1) 22.5-degree fitting and Twenty-two feet of the proposed 24" raw water transmission line and (1) Butterfly Valve.
- Relayed approximately Eighteen feet of the existing water transmission line.
- Tied into the existing water line.



Silt Boom in Brook downstream of the project site



Waterline at third fitting



Corroded spring-line of existing culvert

Work To Be Performed In The Upcoming Two Weeks (July 22nd to August 2nd):

- Complete installation of the underground 24" raw water transmission line.
- Begin Construction of cast-in-place concrete bridge foundation.