

## **Providence Hill Road over Providence Hill Brook Construction Report**

**August 19<sup>th</sup>, 2013**

### **Work Completed from August 5<sup>th</sup> through August 16<sup>th</sup>:**

- Busby Construction completed all footing concrete placement and backfilled around the footings.
- The stone fill in the new streambed was placed prior to placement of the precast concrete pieces.
- All precast pieces were placed, grouted, and waterproofed.
- Backfilling operations and roadway preparation was continuing.



Stone being placed in the new streambed.



Placement of the precast Rigid Frame Box and wingwall sections.



All precast pieces in place at the end of Monday Aug. 12<sup>th</sup>.



Waterproofing in place on the precast sections and backfilling operations taking place around the structure.

### **Work Scheduled for August 19<sup>th</sup> through August 23<sup>rd</sup>:**

- Bridge rail concrete will be placed and metal guardrail will be attached to the bridge rail.
- All backfill will be completed and the roadway will be graded and paved with a first layer of pavement.
- All remaining storm drainage work will be completed.
- Contractor projects that the roadway will be ready to be re-opened to traffic by the end of the day on Friday, August 23<sup>rd</sup>.