

Lawrence Road over Spicket River Bi-Weekly Progress Report September 6, 2010

This report identifies work associated with the Lawrence Road bridge project. Below is a summary of work that the contractor, MAS Building & Bridge, completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

Last 2 Weeks

- Constructed all four wingwalls.
- Installed storm drainage on west approach of project
- Completed stone backfill of MSE retaining wall
- Began roadway reconstruction on west approach



Installing concrete pipe on west approach



Backfilling at retaining wall



Installing forms for wingwall



Placing re-steel on bridge deck

Next 2 Weeks

- Reconstruct road on east and west approaches
- Install storm drainage on east approach
- Place bridge deck concrete
- Construct concrete approach slabs