



Emerson Way Bridge Replacement Bi-weekly Progress Report December 12, 2010

This report identifies work associated with the construction efforts being advanced toward the replacement of the Emerson Way Bridge over Widow Harris Brook. Below is a summary of work that the contractor, George R. Cairns and Sons, Inc. completed during the weeks of **November 28 – December 11, 2010.**

Week 1 – Week of 11/28 Contractor:

- Installed gravels in roadway.
- Installed membrane on bridge deck.
- Installed curbing for project.
- Prepared driveway match-ins.
- Graded roadway to final limits.
- Paved project.



Placement (by hand) of bridge base pavement over membraned bridge deck.



Placement of final pavement over base pavement.

Week 2– Week of 12/05. Contractor:

- Installation of guardrail.
- Installation of shoulder gravel.
- Loam and seed.
- Erosion control measures for winter.
- Preparation for opening of roadway to traffic.

Anticipated Work Efforts for Next Two Weeks.

- No work envisioned until Spring 2011.