

**Pelham Road over Porcupine Brook**  
**Bi-Weekly Progress Report**  
**August 21, 2009**

This report identifies work associated with the Pelham Road bridge project. Below is a summary of work that the contractor, DuBois Excavation completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

**Last 2 Weeks**

- Concrete for wing walls and pre-cast box footings was placed.



Pre-cast box culvert sections and wing walls were delivered and installed August 17<sup>th</sup>.



Backfilling around the structure was performed, barrier membrane was placed and preparation for placement of approach slab concrete is underway.



## Next 2 Weeks

- Cofferdam sheeting to be removed on 8/21/09
- Placement of concrete for approach slabs on 8/24 or 8/25.
- Week of 8/31 through 9/4 – placement of road gravels, guardrail and possible paving of the road.