

Cluff Crossing over Policy Brook Bi-Weekly Progress Report September 18, 2009

This report identifies work associated with the Cluff Crossing bridge project. Below is a summary of work that the contractor, J Parker, completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

Last 2 Weeks

- Contractor has completed the installation of the diversion pipe.
- Contractor has been excavating and placing structural fill in anticipation of placing pre-cast wing wall footings and the cutoff walls.
- The placement of the pre-cast wing wall footings and cutoff walls was completed.
-



Downstream cut off wall



Upstream wing wall footing



Upstream wing wall footing

Next 2 Weeks

- Placement of concrete for mud slab is schedule for Wednesday September 23rd.
- Precast box sections are schedules to be set in place on Friday September 25th. The pre-cast wing walls may be set on Friday September 25th or on Monday September 28th depending on how fast the box sections can be set on the 25th
- Subsequent to placement of the box culvert and the wing walls, the contractor will begin back fill operations.