

Cluff Crossing over Policy Brook Bi-Weekly Progress Report October 16, 2009

This report identifies work associated with the Cluff Crossing bridge project. Below is a summary of work that the contractor, J Parker, completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

Last 2 Weeks

- New water line is operational after pressure test, leak test and chlorination.
- Installed stone inside and along bottom of bridge, released water through it, and removed the sandbag cofferdams and diversion pipe.
- Backfilled outside of wing walls with common fill and rip rap stone.
- Installed storm drainage pipe and catch basins.



Placing rip rap stone adjacent to bridge



Installing storm drainage

Next 2 Weeks

- Prepare road subgrade and place select gravels.
- Complete fine grading of road gravels and place binder course of pavement.
- Concrete bridge rail to be formed and poured.
- Start installation of curbing and construction of sidewalk