

**Main Street Reconstruction Project**  
**Bi-Weekly Progress Report**  
**August 20, 2015**

This report identifies the work on the Main Street project that Tropeano Inc. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

**Last Two (2) Weeks**

- Began Reconstruction of Sidewalks and Driveways
- Paved Roadway Binder Course
- Began Grading Side Slopes
- Began Raising Drainage Castings



**Binder Course Paving**



**Raising Drainage Castings**



**Driveway Reconstruction**



**Wheel Chair Ramp Reconstruction**

**Next Two (2) Weeks**

- Top Course Pave on Roadway, Sidewalks, and Driveways
- Traffic Sign Installation
- Guardrail Installation
- Roadway Striping