

**North Policy Street Reconstruction Project
Bi-Weekly Progress Report
July 9, 2015**

This report identifies the work on the North Policy Street Reconstruction project that American Excavating Corp. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Started full depth reconstruction from the Water Treatment Plant driveway to the northerly limit of work.
- Paved driveways along the southerly section of work from the Water Treatment Plant to the Southerly limit of work
- Continued Installation of Bituminous Curbing



Continued Drainage Work



Installing Bituminous Curb



Full Depth Reconstruction along North Policy Street



Full Depth Reconstruction along North Policy Street

Next Two (2) Weeks

- Finish Drainage work from the Water Treatment Plant driveway to the northerly limit of work.
- Finish full depth reconstruction and begin base and binder course paving from the Water Treatment Plant driveway to the northerly section of work
- Continue water main work to the Water Treatment Plant.