

Lawrence Road Reconstruction Project
Bi-Weekly Progress Report
September 24, 2012

This report identifies the work on the Lawrence Road project that C.S.S.I. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Performed base course paving on remaining sections of Lawrence Road.
- Installed new drainage at the Pond Street/Lawrence Road intersection.
- Began raising drainage structures, sewer structures and water gates to finished grade
- Continued general cleanup and side slope work.



9/13/2012 – Drainage Installation Near Pond Street

09/18/2012 – Stone Veneer Installation at Box Culvert

Next Two (2) Weeks

- Perform base course paving of driveways for remaining driveways.
- Perform tree trimming.
- Complete raising drainage structure, sewer structures and water gates to finished grade.
- Install cape cod berm on remaining sections of Lawrence Road.
- Top Course Paving of Lawrence Road is currently scheduled for October 3rd and 4th.
- Continue General cleanup and side slope work.