

Southern New Hampshire Regional Water Project – Pressure Reducing Valve Stations
Bi-Weekly Progress Report
December 20, 2019

This report identifies work on the Pressure Reducing Valve (PRV) Stations Project that Northeast Earth Mechanics, Inc. has completed in the last two weeks and anticipates progressing during the next two weeks. Project work will take place adjacent to, but off the roadway at two sites along Route 28. Travel on Rockingham Road (NH Route 28) should not be impacted during construction. Thank you for your patience during construction.

Last Two Weeks

- Northland Road Site:
 - Masonry walls are being placed. Building is tented to maintain minimum temperatures within the tenting to allow masonry work to continue.
- Rail Trail Site:
 - Concrete foundation placed and below slab insulation installed. Structural fill has been placed and compacted along interior and exterior sides of the foundation walls.



Building at Northland Road Tented for Masonry



Walls being Placed at Northland Road



Concrete Foundation Walls at Rail Trail



Structural Fill being Placed and Compacted

Next Two Weeks

- Scaffolding for tenting will be erected at the Rail Trail site to prepare for masonry work. Placement of exterior masonry block walls will be completed at the Northland site and will begin at the Rail Trail site, contingent upon the weather. Material deliveries to both sites will continue.

Construction Hotline: 508-404-3919
(for general inquiries, questions and complaints)