

# Town Farm Road Bridge Construction Progress

January 1, 2016

**The following work was completed during the week of December 20, 2015 by E.D. Swett, Inc.:**

- Finished forming and installing the reinforcing steel for the new east abutment wingwalls.
- Poured the new east abutment wingwalls.
- Removed the forms from the new west abutment wall.

**The following work was completed during the week of December 27, 2015 by E.D. Swett, Inc.:**

- No work occurred on site.



Pouring Concrete for the New East Abutment Wingwalls  
Looking West



Removing Remaining Forms from the East Abutment  
Looking West

**Anticipated work for the upcoming two weeks (January 3<sup>rd</sup> to January 16<sup>th</sup>):**

- Install the forms and reinforcing steel for the new west abutment wingwalls.
- Pour the new west abutment wingwalls.
- Remove the forms from the new west abutment wingwalls.
- Start backfilling behind the east abutment.