

Town Farm Road Bridge Construction Progress

January 15, 2016

The following work was completed during the week of January 3, 2016 by E.D. Swett, Inc.:

- Installed the forms and reinforcing steel for the new west abutment wingwalls.
- Backfilled behind the east abutment.

The following work was completed during the week of January 10, 2016 by E.D. Swett, Inc.:

- Poured the new west abutment wingwalls.
- Removed the forms from the new west abutment wingwalls.
- Backfilled behind the west abutment.



**Compacting Backfill Material Behind West Abutment
Looking East**



**Backfill Material Behind West Abutment
Looking East**

Anticipated work for the upcoming two weeks (January 17th to January 30th):

- Install the forms and reinforcing steel for the backwalls and wingwalls caps.
- Pour the backwalls and wingwalls caps.
- Remove the forms from the backwalls and wingwalls.
- Remove cofferdams.
- Install stone fill in front of abutments and wingwalls.