

# Town Farm Road Bridge Construction Progress

January 29, 2016

**The following work was completed during the week of January 17, 2016 by E.D. Swett, Inc.:**

- Installed the forms and reinforcing steel for the east abutment backwall and wingwalls caps.

**The following work was completed during the week of January 24, 2016 by E.D. Swett, Inc.:**

- Removed the cofferdams from the east abutment.



Work Area - Looking East



Forming the East Abutment Backwall - Looking East

**Anticipated work for the upcoming two weeks (January 31<sup>st</sup> to February 13<sup>th</sup>):**

- Pour the east abutment backwall and wingwalls caps.
- Install forms, reinforcing steel and pour the west abutment backwall and wingwalls caps.
- Remove the forms from the backwalls and wingwalls.
- Remove the cofferdams from the west abutment.
- Install stone fill in front of abutments and wingwalls.