

# Town Farm Road Bridge Construction Progress

February 12, 2016

**The following work was completed during the week of January 31, 2016 by E.D. Swett, Inc.:**

- Removed the cofferdams from the east and west abutments.
- Installed the stone fill in front of the wingwalls, east and west abutments.

**The following work was completed during the week of February 7, 2016 by E.D. Swett, Inc.:**

- Poured the east abutment backwall and wingwalls caps.



**Removing the Cofferdams From the West Abutment  
Looking West**



**Installing Stone Fill in Front of West Abutment  
Looking Upstream/North**

**Anticipated work for the upcoming two weeks (February 14<sup>th</sup> to February 27<sup>th</sup>):**

- Install forms, reinforcing steel and pour the west abutment backwall and wingwalls caps.
- Set the bearing pads for the deck beams.
- Erect the deck beams.