

Town Farm Road Bridge Construction Progress

March 11, 2016

The following work was completed during the week of February 28, 2016 by E.D. Swett, Inc.:

- Installed the backer rod at the bottom of the beam shear keys.
- Performed the initial post-tensioning of the concrete beams.
- Grouted the anchor rods on west ends of all concrete beams.
- Partially formed and tied reinforcing for the brush curbs over the concrete beams.

The following work was completed during the week of March 6, 2016 by E.D. Swett, Inc.:

- Poured the grout at deck beam shear keys.
- Performed the final post-tensioning of the concrete beams.
- Partially formed and tied reinforcing for the curtain walls.



Pouring the Grout on the Shear Keys Between the Concrete Beams - Looking West



Final Post-Tensioning of the Concrete Beams

Anticipated work for the upcoming two weeks (March 13th to March 26th):

- Finish forming of the curtain walls and pour concrete.
- Pour the concrete overlay over the concrete beams.
- Finish forming of the brush curbs.