

Town Farm Road Bridge Construction Progress

March 25, 2016

The following work was completed during the week of March 13, 2016 by E.D. Swett, Inc.:

- Finished forming and tying of reinforcing steel for the curtain walls.
- Poured concrete for all four curtain walls.
- Performed exploratory excavation at intersection of Town Farm Road/Bluff Street Extension to locate the water main.

The following work was completed during the week of March 20, 2016 by E.D. Swett, Inc.:

- Removed the forms from the curtain walls.
- Set the formwork and finishing screed for the concrete overlay over the concrete beams.
- Poured the concrete overlay over the concrete beams.
- Installed waterproofing membrane at construction joints of northeast and southeast wingwalls.



Pouring the Concrete for the Curtain Walls
Looking Downstream (South)



Pouring Concrete Overlay over the Concrete Beams
Looking Downstream (South)

Anticipated work for the upcoming two weeks (March 27th to April 9th):

- Remove the forms for the concrete overlay.
- Finish forming of the brush curbs.
- Pour the concrete for the brush curbs over the concrete beams.
- Install waterproofing membrane at construction joints of northwest and southwest wingwalls.