

# Town Farm Road Bridge Construction Progress

April 8, 2016

**The following work was completed during the week of March 27, 2016 by E.D. Swett, Inc.:**

- Removed the forms for the concrete overlay.
- Finished forming of the brush curbs.
- Poured the concrete for the brush curbs over the concrete beams.
- Installed waterproofing membrane at construction joints of northwest and southwest wingwalls.

**The following work was completed during the week of April 3, 2016 by E.D. Swett, Inc.:**

- Installed waterproofing membrane behind east and west abutment backwalls.
- Installed silicone joint sealant at all expansion joints.
- Started demobilizing equipment from the project site.
- Roadway subcontractor performed roadway layout in preparation of roadway work commencing on April 11<sup>th</sup>.



**Pouring Concrete Brush Curbs over the Concrete Beams  
Looking Upstream (North)**



**Installing Waterproofing Membrane Behind West  
Abutment- Looking Upstream (North)**

**Anticipated work for the upcoming two weeks (April 10<sup>th</sup> to April 23<sup>rd</sup>):**

- Remove the forms for the concrete brush curbs.
- Backfill behind east and west abutments.
- Install drainage structures on the west approach.
- Remove pavement from the approaches and start the installation of gravel materials.