

Town Farm Road Bridge Construction Progress

May 20, 2016

The following work was completed during the week of May 8, 2016:

- Installed approach guardrail.
- Installed permanent traffic and street signs.

The following work was completed during the week of May 15, 2016:

- Installed expansion joints at each end of the bridge.
- Paved wearing course on entire project limits.
- Finished slope work and loamed all disturbed areas.
- Installed pavement markings.



Paving Wearing Course at Town Farm Road – Looking South from Bluff St Extension



Completed Pavement Markings – Looking East Towards the Bridge

Remaining Work:

- Hydroseed roadway side slopes.
- Project clean up and open the bridge to traffic.
- The road will be reopening to traffic starting **Monday May 23, 2016 at 3:30 pm.**