

Town Farm Road Bridge Construction Progress

September 25, 2015

The following work was completed during the week of September 13, 2015 by E.D. Swett, Inc.:

- Closed the bridge and detoured traffic on September 16th.
- Mobilized equipment and personnel to the project site.
- Began removal of roadway and bridge guardrail.
- Installed turbidity curtains.
- Began existing bridge removal.

The following work was completed during the week of September 20, 2015 by E.D. Swett, Inc.:

- Continued existing bridge removal.
- Cleared overgrown vegetation surrounding the bridge.



Bridge Closed to Traffic



Existing Bridge Deck Removal

Anticipated work for the upcoming two weeks (September 27th to October 10th):

- Complete existing bridge removal.
- Install cofferdams.
- Install erosion control measures.
- Begin excavation for the new west abutment.