

Town Farm Road Bridge Construction Progress

October 9, 2015

The following work was completed during the week of September 27, 2015 by E.D. Swett, Inc.:

- Completed removal of existing bridge.
- Began installation of erosion control measures.
- Mobilized equipment for cofferdam installation to site.
- Began layout of all work limits and easements.

The following work was completed during the week of October 4, 2015 by E.D. Swett, Inc.:

- Cleared overgrown vegetation within project limits.
- Completed installation of erosion control measures.
- Completed layout of all work limits and easements.
- Completed cofferdam installation at east side of Spicket River.
- Began cofferdam installation at west side of Spicket River.



Completed Removal of Existing Bridge



Cofferdam Installation at New East Abutment

Anticipated work for the upcoming two weeks (October 11th to October 24th):

- Complete cofferdam installation at west side of Spicket River.
- Begin excavation for the new west abutment.
- Place structural fill for new west abutment.
- Begin formwork and reinforcing for new west abutment footing.