

Town Farm Road Bridge Construction Progress

October 23, 2015

The following work was completed during the week of October 11, 2015 by E.D. Swett, Inc.:

- Completed steel sheeting for the cofferdam at west side of Spicket River.
- Began installing structural steel frames and struts in east and west cofferdams.

The following work was completed during the week of October 18, 2015 by E.D. Swett, Inc.:

- No work occurred on site due to the fall drawdown of Big Island Pond and Arlington Pond reservoirs. Water levels at the construction are too high to conduct work during this time.



Cofferdam Installation at New West Abutment Location
Looking East



Cofferdam Installation at New West Abutment Location
Looking East from Bluff St Ext

Anticipated work for the upcoming two weeks (October 25th to November 7th):

- Complete cofferdam installation at west side of Spicket River.
- Complete excavation for the new west abutment.
- Complete excavation for the new east abutment.
- Install structural fill material for the new east abutment.