

# Town Farm Road Bridge Construction Progress

December 4, 2015

## The following work was completed during the week of November 22, 2015 by E.D. Swett, Inc.:

- Removed the forms from the new east abutment concrete footing.
- Backfilled around new east abutment footing to top of footing elevation.
- Installed the forms and reinforcing steel for the new west abutment footing.

## The following work was completed during the week of November 29, 2015 by E.D. Swett, Inc.:

- Poured the new west abutment concrete footing.
- Removed the forms from the new west abutment concrete footing.
- Installed the forms and reinforcing steel for the new east abutment wall.

## The following work was completed offsite from November 15<sup>th</sup> to December 5<sup>th</sup>:

- Formed, tied reinforcing steel/strands and poured all ten prestressed deck beams at the JP Carrara concrete plant in Middlebury, Vermont.



Removing one of the Completed Deck Beams from the Forms – Concrete Plant in Middlebury, VT



Placing West Abutment Footing  
Looking East

## Anticipated work for the upcoming two weeks (December 6<sup>th</sup> to December 19<sup>th</sup>):

- Pour the new east abutment wall.
- Backfill the new west abutment footing.
- Install the forms and reinforcing steel for the new west abutment wall.
- Pour the new west abutment wall.
- Start forming and installing the reinforcing steel for the new east abutment wingwalls.