

# Town Farm Road Bridge Construction Progress

November 6, 2015

- No work occurred on site the last two weeks due to the Fall drawdown of Big Island and Arlington Ponds and ensuing high water levels of 117.5' in the Spicket River.



High Water Levels at the Project Site  
Looking Upstream



Bridge Closure  
Looking East from Bluff St Ext

## Anticipated work for the upcoming two weeks (November 8<sup>th</sup> to November 21<sup>th</sup>):

- Complete excavation for both new abutments.
- Install structural fill material at the subbase for both new abutments.
- Start forming the new abutment footings.