

Bluff Street Bridge Construction Progress
August 20, 2013

Work Performed In The Past Two Weeks (August 5th to August 16th):

During the week of August 5, 2013 the Contractor, Thibeault Corporation of NE (Thibeault):

- Backfilled East Footing and constructed filter fabric and rip-rap.
- Diverted Brook back into existing culvert and removed water diversion structure.
- Removed Existing Roadway Asphalt and Excavated for new roadway material.
- Began excavation for west bridge footing.

During the weeks of August 12, 2013, Thibeault:

- Continued excavating for new roadway material.
- Began construction of crushed gravel in roadway.
- Installed 3 of 4 required joint restraints
- Constructed west concrete footing.



Completed East Footing with Filter Fabric & Rip-Rap



Mechanical Joint Restraint at a lower fitting



Typical Hole in Existing Culvert



Roadway Gravel Operations East of the Bridge

Work To Be Performed In The Upcoming Two Weeks (August 19th to August 30th):

- Install Precast Bridge & Wings, Bridge Barrier Membrane and Backfill Bridge
- Complete Roadway Box Material
- Pave Base, Binder & Wearing Course
- Install Guardrails and Perform Slope Work