

Providence Hill Road over Providence Hill Brook Construction Report

August 26th, 2013

Work Completed from August 18th through August 23rd:

- Busby Construction completed all backfilling around the new structure.
- The storm drainage pipe and manholes were completely installed.
- The bridge rail concrete was cast on the new structure.
- The new roadway had the first layer of asphalt placed.
- Detour signs were removed around the work area.
- Roadway was re-opened to traffic at close of business on August 23rd.



Backfilling operations and preparation for placing the bridge rail concrete.



The roadway after placement of the first layer of asphalt.



The upstream side of the new culvert with the bridge rail installed.

Work Scheduled for August 26th through September 25th:

- Metal guardrail will be set and attached to the bridge rail.
- Seeding and loaming the sides of the roadway.
- Minor concrete finishing work.
- Place top layer of asphalt on the roadway.
- Install new signs and paint new pavement markings and striping.