

Lawrence Road over Spicket River Bi-Weekly Progress Report June 15, 2010

This report identifies work associated with the Lawrence Road bridge project. Below is a summary of work that the contractor, MAS Building & Bridge, completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

Last 2 Weeks

- Drove piles for west abutment
- Drove sheeting for retaining wall construction
- Form and pour concrete for west abutment



Driving steel sheets for retaining wall construction



Steel pile cut-offs



Pouring concrete for west abutment

Next 2 Weeks

- Form and pour east abutment
- Strip and backfill both abutments
- Demo existing bridge