

Lawrence Road over Spicket River Bi-Weekly Progress Report August 23, 2010

This report identifies work associated with the Lawrence Road bridge project. Below is a summary of work that the contractor, MAS Building & Bridge, completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

Last 2 Weeks

- Excavate, form and place steel for west side wingwalls.
- Complete grouting box beam shear keys.
- Begin construction of curb forms.



Installing rebar in wingwall



View of box beams and wingwall forms

Next 2 Weeks

- Pour concrete for all four wingwalls.
- Form and pour concrete for bridge deck.
- Form and pour bridge curbs.
- Install storm drainage on east and west approaches.