

Lawrence Road over Spicket River Bi-Weekly Progress Report September 20, 2010

This report identifies work associated with the Lawrence Road bridge project. Below is a summary of work that the contractor, MAS Building & Bridge, completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

Last 2 Weeks

- Constructed concrete deck overlay.
- Subgrade roadbed on east approach and place gravel.
- Backfill wingwalls.
- Removed sheet piling from front of retaining wall.
- Poured bridge approach slabs.
- Began installing drainage on west approach.



Pouring concrete bridge deck



Pouring concrete bridge deck



Finishing concrete approach slab

Next 2 Weeks

- Complete drainage on both approaches.
- Subgrade roadbed on both approaches and place gravel.
- Pour bridge curbs.
- Grade sideslopes and around abutments.
- Base pavement?