

Lawrence Road over Spicket River Bi-Weekly Progress Report October 18, 2010

This report identifies work associated with the Lawrence Road bridge project. Below is a summary of work that the contractor, MAS Building & Bridge, completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

Last 2 Weeks

- Pave base and binder courses of pavement
- Grade, loam and rip-rap sideslopes
- Set guardrail
- Set granite curbing



Setting guardrail



Profile view of bridge



Seat curbing



Pave driveways

Next 2 Weeks

- Pave driveways and road with top course of pavement
- Grade and cleanup of staging area
- Stripe road
- Hydroseed slopes
- Final Cleanup