



Emerson Way Bridge Replacement Bi-weekly Progress Report October 17, 2010

This report identifies work associated with the construction efforts being advanced toward the replacement of the Emerson Way Bridge over Widow Harris Brook. Below is a summary of work that the contractor, George R. Cairns and Sons, Inc. completed during the weeks of **October 4 – October 14, 2010.**

Week 1. Contractor:

- Contractor completed cofferdam to isolate workzone.
- Contractor excavated and removed existing culvert/bridge structure.
- Contractor prepared sub-grade in anticipation of footing placement.



Contractor excavating and removing existing bridge/culvert structure.



Week 2. Contractor:

- Placed pre-cast footings.
- Placed Pre-cast Concrete Box sections and two (out of four) wingwall sections.



Pre-cast footings and first box section in place.

Anticipated Work Efforts for Next Two Weeks.

- Placement of granular backfill and two remaining wingwalls.
- Begin construction of new 8" water main.