

## **Pelham Road over Porcupine Brook Bi-Weekly Progress Report August 6, 2009**

This report identifies work associated with the Pelham Road bridge project. Below is a summary of work that the contractor, DuBois Excavation completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

### **Last 2 Weeks**

- Transfer of overhead utilities from existing poles to new poles.
- Installation of cofferdam.
- Excavates cofferdam. Installs wellpoint and standpipe.
- Reinforcement of cofferdam. Installation of fabric and stone in bottom.



Excavation inside cofferdam





Installation of stone and fabric



Stone and fabric bottom

**Next 2 Weeks**

- Forming and pouring of footings.
- Pour mudslab.
- Set box culvert. Backfill around culvert.