

Bluff Street Extension Bridge Construction Progress

October 4, 2019

The following work was completed during the week of September 23, 2019 by Busby Construction:

- Maintained erosion control measures.
- Continued the fabrication of the new precast concrete bridge offsite at Michie Corp.
- Continued excavation for the new bridge structure.
- Removed existing bridge culverts and concrete headwalls.

The following work was completed during the week of September 30, 2019 by Busby Construction:

- Maintained erosion control measures.
- Continued the fabrication of the new precast concrete bridge offsite at Michie Corp.
- Completed excavation for the new bridge.
- Prepared subbase for the installation of the new bridge.
- Installed foundation for the new bridge and wingwalls.



Fabricating the New Bridge at Michie Corp Precast Plant



Removing the Existing Culverts



Installing Foundation Footings



Removing Equipment From Work Area/Preparing for the New Bridge Installation

Anticipated work for the upcoming two weeks (October 7th to October 18th):

- Install the new bridge structure and wingwalls.
- Grout all joints.
- Waterproof vertical walls of the new bridge.
- Backfill behind the new bridge and wingwalls.
- Start the removal of cofferdam and water diversion culvert.