

Bluff Street Extension Bridge Construction Progress

November 1, 2019

The following work was completed during the week of October 21, 2019 by Busby Construction:

- Maintained erosion control measures.
- Completed the removal of the cofferdam.
- Installed the new bridge deck.

The following work was completed during the week of October 28, 2019 by Busby Construction:

- Maintained erosion control measures.
- Completed the removal of the water diversion culvert.
- Completed placement of the stone fill.
- Started the excavation of west approach pavement and subbase.



Removal of Cofferdams



Removal of Water Diversion Culvert



Placement of the Concrete Deck



Completed Concrete Deck

Anticipated work for the upcoming two weeks (November 4th to November 15th):

- Install waterproofing membrane over the new bridge deck.
- Complete backfilling behind the new bridge deck.
- Complete roadway reconstruction.
- Pave the roadway approaches and the new bridge.
- Install bridge and approach guardrail.