

Bluff Street Extension Bridge Construction Progress

November 15, 2019

The following work was completed during the week of November 4, 2019 by Busby Construction:

- Maintained erosion control measures.
- Removed existing roadway pavement and continued working on the roadway reconstruction.
- Installed waterproofing membrane over the bridge deck.
- Fine graded the roadway subbase.
- Paved the road with binder and base asphalt courses.

The following work was completed during the week of November 11, 2019 by Busby Construction:

- Maintained erosion control measures.
- Started the construction of roadway shoulders.
- Installed bridge, approach and roadway guardrail.
- Installed granite curbing and completed placement of the stone fill on the roadway side slopes.
- Installed erosion control matting.



Installation of Deck Waterproofing Membrane



Paving Binder and Base Courses



Installation of Bridge Rail



Installation of Granite Curbing

Anticipated work for the upcoming week of November 18th:

- Complete roadway shoulders.
- Pave the roadway approaches and the new bridge with top wearing course.
- Remove temporary traffic detour signs.
- Open bridge to traffic.