

**Town Farm Road Improvements Project
Bi-Weekly Progress Report
June 29, 2019**

This report identifies the work on the Town Farm Road project that Busby Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks. Roads will remain open, expect delays. Officers will help you pass through the work zones. Thank you for your patience during the construction process.

Work Completed on Town Farm Road West (N. Main to Town Farm Bridge)

- Gravel installed and paving (binder).
- Guardrail completed.
- Landscaping nearly complete.
- Critical drainage catch basins now operational.



Grading and compacting roadway gravel.



Rolling the new hot top.



Road and slope work (Before)



Road and slope work (After)

Next Two (2) Weeks

- Complete loaming, seeding, and landscaping at Town Farm Road West.
- Move personnel and equipment to Town Farm Road East (Town Farm Bridge to Hampstead RD).
- Remove topsoil and begin drainage pipe installation.
- Drainage installation is expected to last several weeks.