

**Town Farm Road Improvements Project
Bi-Weekly Progress Report
August 25, 2019**

This report identifies the work on the Town Farm Road project that Busby Construction has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks. Roads will remain open, expect delays. Officers will help you pass through the work zones. Thank you for your patience during the construction process.

Work Completed on Town Farm Road

- Full depth excavation and placement of gravels on Town Farm Road West is nearly done.
- Water system work is complete.



Backfilling a water gate valve.



Excavate poor soil and install gravel.



Spreading the gravel.



A small mountain of gravel will be placed before paving.

Next Two (2) Weeks

- Underdrain pipe installation will be completed.
- Roadway excavation and installation of gravels will be completed.
- Grading of gravels and preparation for paving binder will be underway.