



Task Name		Duration	Start	Finish	14: '19		Apr 21, '19		Apr 26, '19		May 5, '19		May 12, '19		May 19, '19		May 26, '19		Jun 2, '19		Jun 9, '19		Jun 16, '19		Jun 23, '19		Jun 30, '19		Jul 7, '19		Jul 14, '19		Jul 21, '19		Jul 28, '19		Aug 4, '19		Aug 11, '19		Aug 18, '19		Aug 25, '19		Sep 1, '19		Sep 8, '19		Sep 15, '19		Sep 22, '19	
					M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S
1	 File NOI	116 days	Mon 4/15/19	Fri 9/20/19																																																
2	 File NOI	10 days	Fri 4/19/19	Thu 5/2/19																																																
3	 Pre Construction Meeting	1 day	Thu 4/25/19	Thu 4/25/19																																																
4	 Preconstruction Video	1 day	Fri 4/26/19	Fri 4/26/19																																																
5	 LINCOLN TERRACE	24 days	Mon 4/29/19	Thu 5/30/19																																																
6	 Secure Dig Safe	3 days	Mon 4/29/19	Wed 5/1/19																																																
7	 Initial Survey & Layout	2 days	Mon 4/29/19	Tue 4/30/19																																																
8	 Erect TMP Signs	1 day	Thu 5/2/19	Thu 5/2/19																																																
9	 Clear & Grub	1 day	Mon 5/6/19	Mon 5/6/19																																																
10	 Erosion Control	1 day	Mon 5/6/19	Mon 5/6/19																																																
11	 Exploratory Excavation	1 day	Mon 5/6/19	Mon 5/6/19																																																
12	 Remove Pipe & Structures	1 day	Mon 5/6/19	Mon 5/6/19																																																
13	 Drainage Improvements	2 days	Tue 5/7/19	Wed 5/8/19																																																
14	 Lower Structure & Gates	1 day	Thu 5/9/19	Thu 5/9/19																																																
15	 Reclaim Pavement	2 days	Fri 5/10/19	Mon 5/13/19																																																
16	 Driveway Excavation	2 days	Fri 5/10/19	Mon 5/13/19																																																
17	 Fine Grade	1 day	Tue 5/14/19	Tue 5/14/19																																																
18	 Bituminous Concrete Binder	1 day	Wed 5/15/19	Wed 5/15/19																																																
19	 Prep Driveways	2 days	Thu 5/16/19	Fri 5/17/19																																																
20	 Pave Driveway Binder	1 day	Fri 5/17/19	Fri 5/17/19																																																
21	 Grade Ditch & Rip Rap	1 day	Mon 5/20/19	Mon 5/20/19																																																
22	 Relocate Mailboxes	1 day	Mon 5/20/19	Mon 5/20/19																																																
23	 Loam & Seed	3 days	Tue 5/21/19	Thu 5/23/19																																																
24	 Landscape Restoration	1 day	Thu 5/23/19	Thu 5/23/19																																																
25	 Raise Castings & Gate Boxes	1 day	Fri 5/24/19	Fri 5/24/19																																																
26	 Bituminous Curb	1 day	Mon 5/27/19	Mon 5/27/19																																																
27	 Bituminous Concrete Wearing Surface	1 day	Tue 5/28/19	Tue 5/28/19																																																
28	 Pave Driveways Top	1 day	Wed 5/29/19	Wed 5/29/19																																																
29	 Signs/Pavement Markings	10 days	Wed 5/29/19	Tue 6/11/19																																																
30	 Cleanup/Punch List	1 day	Thu 5/30/19	Thu 5/30/19																																																
31	 OLDE WOODS RD/STONYBROOK LN	38 days	Mon 5/20/19	Wed 7/10/19																																																
32	 Secure Dig Safe	3 days	Mon 5/20/19	Wed 5/22/19																																																
33	 Initial Survey & Layout	3 days	Mon 5/20/19	Wed 5/22/19																																																
34	 Erect TMP Signs	1 day	Mon 5/27/19	Mon 5/27/19																																																
35	 Erosion Control	1 day	Tue 5/28/19	Tue 5/28/19																																																
36	 Exploratory Excavation	1 day	Wed 5/29/19	Wed 5/29/19																																																
37	 Clear & Grub	3 days	Wed 5/29/19	Fri 5/31/19																																																
38	 Drainage & Underdrain Improvements	5 days	Mon 6/3/19	Fri 6/7/19																																																
39	 Lower Structure & Gates	1 day	Mon 6/10/19	Mon 6/10/19																																																
40	 Reclaim & 2" Stone Supplement	4 days	Tue 6/11/19	Fri 6/14/19																																																
41	 Driveway Excavation	4 days	Tue 6/11/19	Fri 6/14/19																																																
42	 Fine Grade	2 days	Mon 6/17/19	Tue 6/18/19																																																
43	 Bituminous Concrete Binder	2 days	Wed 6/19/19	Thu 6/20/19																																																
44	 Prep Driveways	2 days	Fri 6/21/19	Mon 6/24/19																																																
45	 Pave Driveway Binder	1 day	Tue 6/25/19	Tue 6/25/19																																																
46	 Relocate Mailboxes	1 day	Tue 6/25/19	Tue 6/25/19																																																
47	 Loam & Seed	6 days	Tue 6/25/19	Tue 7/2/19																																																
48	 Restore landscaping	1 day	Mon 7/1/19	Mon 7/1/19																																																
49	 Raise Structures	2 days	Mon 7/1/19	Tue 7/2/19																																																
50	 Bituminous Curb	2 days	Wed 7/3/19	Thu 7/4/19																																																
51	 Bituminous Concrete Wearing Surface	2 days	Fri 7/5/19	Mon 7/8/19																																																
52	 Pave Driveway Top	1 day	Tue 7/9/19	Tue 7/9/19																																																
53	 Signs/Pavement Markings	10 days	Tue 7/9/19	Mon 7/22/19																																																
54	 Cleanup/Punch List	1 day	Wed 7/10/19	Wed 7/10/19																																																
55	 FOX RUN/CLOVERWILD/FLOWER	63 days	Mon 6/24/19	Tue 9/17/19																																																
56	 Secure Dig Safe	1 day	Mon 6/24/19	Mon 6/24/19																																																
57	 Initial Survey & Layout	3 days	Mon 6/24/19	Wed 6/26/19																																																
58	 Erect TMP Signs	1 day	Wed 7/3/19	Wed 7/3/19																																																
59	 Erosion Control	1 day	Fri 7/5/19	Fri 7/5/19																																																
60	 Exploratory Excavation	2 days	Fri 7/5/19	Mon 7/8/19																																																
61	 Clear & Grub	2 days	Tue 7/9/19	Wed 7/10/19																																																
62	 Drainage Improvements	27 days	Thu 7/11/19	Fri 8/16/19																																																
63	 Lower Structures	1 day	Fri 8/16/19	Fri 8/16/19																																																
64	 Reclaim & 2" Stone Supplement	4 days	Mon 8/19/19	Thu 8/22/19																																																
65	 Driveway Excavation	4 days	Mon 8/19/19	Thu 8/22/19																																																
66	 Fine Grade	2 days	Fri 8/23/19	Mon 8/26/19																																																
67	 Bituminous Concrete Binder	2 days	Tue 8/27/19	Wed 8/28/19																																																
68	 Prep Driveways	3 days	Thu 8/29/19	Mon 9/2/19																																																
69	 Pave Driveway Binder	2 days	Tue 9/3/19	Wed 9/4/19																																																
70	 Relocate Mailboxes	1 day	Tue 9/3/19	Tue 9/3/19																																																
71	 Reset Wall	2 days	Tue 9/3/19	Wed 9/4/19																																																
72	 Restore Landscaping	2 days	Tue 9/3/19	Wed 9/4/19																																																
73	 Loam & Seed	6 days	Wed 9/4/19	Wed 9/11/19																																																
74	 Raise Structures & Castings	2 days	Thu 9/5/19	Fri 9/6/19																																																
75	 Bituminous Curb	2 days	Mon 9/9/19	Tue 9/10/19																																																
76	 Bituminous Concrete Wearing Surface	2 days	Thu 9/12/19	Fri 9/13/19																																																
77	 Pave Driveway Top	1 day	Mon 9/16/19	Mon 9/16/19																																																
78	 Signs/Pavement Markings	10 days	Mon 9/16/19	Fri 9/27/19																																																
79	 Cleanup/Punch List	1 day	Tue 9/17/19	Tue 9/17/19																																																