

2018 Neighborhood Road Reconstruction Project Progress Report June 25, 2018

This report identifies the work on the 2018 Neighborhood Road Reconstruction Project for the Captains Dr, Captains Rd, Bonanno Rd, Witch Hazel Rd, Dorion Rd, Pacheco Dr, Coburn St, and Harris Rd neighborhoods. This report provides a general description of work that EJ Paving Company has completed to date and is anticipated to be working on during the next two (2) weeks.

Project to date

- Contractor mobilized operations to Captains Dr and Captains Rd
- Installed drainage pipe on Captains Dr
- Installed structures at the intersection of Captains Rd and Captains Dr
- Install erosion control measures on Captains Rd and Captains Dr



6/25/18 – Structure Installment at the Intersection of Captains Rd and Captains Dr.



6/25/18 – Structure Installment at the Intersection of Captains Rd and Captains Dr.

Next Two (2) Weeks

- Continue Drainage work on Captains Dr and Captains Rd
- Install headwalls on Captains Rd and Captains Dr