

**2018 Neighborhood Road  
Reconstruction Project  
Progress Report  
July 23, 2018**

This report identifies the work on the 2018 Neighborhood Road Reconstruction Project for the Captains Dr, Captains Rd, Bonanno Rd, Witch Hazel Rd, Dorion Rd, Pacheco Dr, Coburn St, and Harris Rd neighborhoods. This report provides a general description of work that EJ Paving Company has completed to date and is anticipated to be working on during the next two (2) weeks.

**Project to date**

- Installment of Drainage Pipe along Captains Rd and Captains Dr.
- Conduct excavation activities for road alignment shift & shoulder widening on Captains Rd
- Cleanup along Captains Rd and Captains Dr
- Reclaim and fine grade on Captains Rd



**7/12/18 – Drainage installment on Captains Rd**



**7/13/18– Drainage installment down to Captains Pond**

**Next Two (2) Weeks**

- Patch drain trench on Captains Dr
- Install first course of pavement on Captains Rd
- Mobilize to Harris Rd
- Conduct road widening on Harris Rd
- Conduct shoulder & side slope earth work activities on Harris Rd

