

Haverhill Road Reconstruction Project Bi-Weekly Progress Report 7/1/2016

This report identifies the work on the Haverhill Road Reconstruction project that Jamco Excavators has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Finish Roadway Full Depth Reconstruction for Southerly Portion of Project
- Place Binder Course Pavement for Southerly Phase



Full Depth Reconstruction



Full Depth Reconstruction



Place Binder Course Pavement



Place Binder Course Pavement

Next Two (2) Weeks

- Begin Roadway Full Depth Reconstruction for Northerly Portion of Project
- Drainage Swale Construction
- Driveway Reconstruction
- Binder Placement on Driveways