

Haverhill Road Reconstruction Project

Bi-Weekly Progress Report

9/9/2016

This report identifies the work on the Haverhill Road Reconstruction project that Jamco Excavators has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Adjustment of Drainage Structures
- Provided Turf Establishment throughout the Project
- Installed Traffic Signs
- Reset of mailboxes



Drainage Structure Adjustment near 41 Haverhill Road



Drainage Structure Adjustment near 43 Haverhill Road



Sign Placement near 36 Haverhill Road



Hydroseeding near 41 Haverhill Road

Next Two (2) Weeks

- Installation of top course pavement on roadway and driveways throughout entire project
- Guardrail installation (Multiple Locations)
- Installation of Fencing near 48 Haverhill Road