

**South Shore Road Improvements Project
Bi-Weekly Progress Report
June 13, 2016**

This report identifies the work on the Main Street project that N Granese Inc. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks. Roads will remain open, expect delays. Officers will help you pass through the work zones. Thank you for your patience during the construction process.

Last Two (2) Weeks

- Finished all sewer work on all streets, including service stubs for each property.
- Began Drainage Work on South Shore Road
- Permanent patch work began on Northeast Boulevard



CB installed on Shore Road



Begin trench repair on North East Blvd.



Finished services on South Shore Road



Pressure-Leakage testing all installed Sewer Mains

Next Two (2) Weeks

- Finish the majority of Drain Work on South Shore Road, and Lake Shore Road,
- Begin road base work for reconstruction.
- Liberty Utilities to continue transferring utility lines to new poles.