

**South Shore Road Improvements Project  
Bi-Weekly Progress Report  
August 1 – August 12, 2016**

This report identifies the work on the Main Street project that N Granese Inc. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks. Roads will remain open, expect delays. Officers will help you pass through the work zones. Thank you for your patience during the construction process.

**Last Two (2) Weeks**

- Finished earthmoving activities on Lake Shore Road, and South Shore Road.
- Utility companies continue to relocate wires to new utility poles, and remove older obsolete ones.
- Paved base course on South Shore, and Lake Shore Roads.



**Finished fine grading of gravels**



**Removed Utility Pole at #72 S Shore Rd**



**Compaction tested gravels prior to paving**



**Paving 1<sup>st</sup> course on South Shore Road**

**Next Two (2) Weeks**

- Continue restoration, cleanup, create gravel roadway shoulder.
- Begin cut backs to all resident driveways, and pave base layer on each one.
- Expose and raise all castings for new manholes and catch basins installed