

**South Shore Road Improvements Project
Bi-Weekly Progress Report
August 22, 2016**

This report identifies the work on the Main Street project that N Granese Inc. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks

Last Two (2) Weeks

- Began restoration of stonewalls, swale construction, and landscaping.
- Liberty Utilities, Comcast, and Fair point continue to relocate wires to new utility poles, and remove older obsolete ones.
- Paved base course on South Shore, and Lake Shore Roads driveway aprons



Base course on driveways



Construction of drain swale at #19 S. Shore



Begin shaping drain swale at #72 S. Shore Rd



Reconstruction of stone walls and finished loam work at #43

Next Two (2) Weeks

- Raise frames and covers to final grade.
- Continue restoration of all landscaping.
- Make final preparations to pave wearing course (top layer), Date is TBD, Town to notify residents beforehand.