

**South Shore Road Improvements Project
Bi-Weekly Progress Report
September 19, 2016**

This report identifies the work on the Main Street project that N Granese Inc. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks. Roads will remain open, expect delays. Officers will help you pass through the work zones. Thank you for your patience during the construction process.

- Finished all base paving of driveways, and roadway
- Exposed and raised all Sewer and Drain Frames Covers to grade
- Installed all required guardrails



Installed Guardrail-South Shore Road



Raised all drainage and sewer castings



Installed Bituminous Curbing



Began setting mailboxes to specifications

Next Two (2) Weeks

- Finish paving South Shore Road and Lake Shore Road.
- Finish paving driveway aprons.
- Install required street signs, and pavement markings.
- Install final components within sewer manholes.
- General clean up, finish loam against new curbing.
- Set remaining mailboxes to specifications.