

**2016 Neighborhood Road
Reconstruction Project
Progress Report
May 19, 2016**

This report identifies the work on the 2016 Neighborhood Road Reconstruction Project for the Cornwell Court, Windward Terrace, Car-Mar Lane and Walter Palmer Lane neighborhoods. This report provides a general description of work that Busby Construction Company has completed to date and is anticipated to be working on during the next two (2) weeks.

Project to date

- The Contractor has mobilized to the Car-Mar Ln, Walter Palmer Ln and Windward Terr job site.
- Drainage improvements have been completed on Walter Palmer, Car-Mar Ln and Windward Terr.
- Car-Mar Lane, Walter Palmer Ln and Windward Terr have been reclaimed.
- Shoulder widening activities completed on Car-Mar Ln and Windward Terr
- Fire hydrants replaced on Windward Terr and Walter Palmer Ln



5/13/16 – New drain manhole installation showing brick channel inside at #22 Car-Mar Ln.



5/17/16 – Existing paved road being reclaimed on Windward Terr at #20

Next Two (2) Weeks

- Complete fine grading and 1st course of paving on Car Mar Ln, Walter Palmer Ln and Windward Terrace
- Complete finish paving operation on Corwell Ct
- Begin driveway apron preparation and 1st course of paving on Car Mar Ln, Walter Palmer Ln and Windward Terrace
- Begin shoulder grading and road edge clean up on Car Mar Ln, Walter Palmer Ln and Windward Terrace