

**North Policy Street Reconstruction Project
Bi-Weekly Progress Report
May 28, 2015**

This report identifies the work on the North Policy Street Reconstruction project that American Excavating Corp. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Completed drainage work along North Policy Street heading south from the Water Treatment Plant to beyond Queen Anne Lane.
- Began installing Water Main along North Policy Street from the Water Treatment Plant Driveway heading north to the limit of work
- Began the full depth reconstruction along North Policy Street from southerly limit of work to the Water Treatment Plant Driveway.



**Installation of 16" water main
heading North from the Water
Treatment Facility to the limit of work**



**Continuation of drainage work on North
Policy Street**

Next Two (2) Weeks

- Continue water work along North Policy Street heading north toward the Salem/Windham Town Line.
- Continue roadway full depth reconstruction heading along the southerly portion of the project, from the southerly limit of work to the driveway to the Water Treatment Plant.
- Install underdrain along North Policy Street along the newly constructed roadway base.
- Install drainage system near the northerly limit of work.