

**North Policy Street Reconstruction Project
Bi-Weekly Progress Report
July 23, 2015**

This report identifies the work on the North Policy Street Reconstruction project that American Excavating Corp. has completed in the last two (2) weeks and is anticipated to be working on during the next two (2) weeks.

Last Two (2) Weeks

- Finished Drainage work from the Water Treatment Plant driveway to the northerly limit of work.
- Finished full depth reconstruction and begin base and binder course paving from the Water Treatment Plant driveway to the northerly section of work
- Continued water main work to the Water Treatment Plant.



Started Full Depth Reconstruction



Full Depth Reconstruction along North Policy Street



Continued Water Main Installation to the Water Treatment Plant



Installing Underdrain

Next Two (2) Weeks

- Pave driveways
- Install bituminous berm
- Finish water main work