

**2014 Neighborhood Road  
Reconstruction Project  
Progress Report  
August 5, 2014**

This report identifies the work on the 2014 Neighborhood Road Reconstruction Project for the Crescent St, Field Ave, Independence Dr, Karen Ln, and Theriault Ave neighborhoods. This report provides a general description of work that Andrews Construction Company has completed to date and is anticipated to be working on during the next two (2) weeks.

**Project to date**

- Crescent St and Crescent Circle have been completed with the exception of only minor punch list items.
- Field Avenue and Lyndale Avenue have been completed to the first layer of pavement with one additional layer of pavement needed on the road and driveway aprons.
- Independence Drive drainage installation work has started beginning at the North Main St end of the project.



**7/18/14 – Paving 1<sup>st</sup> layer of pavement on Field Ave near #9.**



**7/23/14 – Coring hole in the side of a drainage structure to begin a new drain pipe run at the intersection of Independence Dr. and N. Main St.**

**Next Two (2) Weeks**

- Drainage work is expected to be completed on Independence Drive.
- Field Avenue and Lyndale Avenue are expected to be paved with the finish layer of pavement by the end of August.
- Independence Drive reclamation and earthmoving operations are expected to begin.
- Independence Drive is expected to be paved with the first coat of pavement by the end of August.